


Section Inspection - 28/02/2023 - E/10 - 03/03

Date of inspection 28/02/2023	Time of inspection 9:30 AM	Land Ownership	Pipe Asset ID E/10 - 03/03	Nr. 1
Project name	Contract No.	Coding Standard WSA 05-2008 2.2	Name of operator DTA operator	Job ID 01

Town	US MH	E/10	Unit Length	0.00 m
Address Road 45	Direction	Downstream	GIS length	0.00 m
Location Type Light road	DS MH	03/03	Inspected Length	21.55 m
Operation Gravity sewer	Use	Sewage	Year Laid	

Profile	Purpose of inspection	New construction
Circular 160mm	Method of inspection	Television Camera
Lining Material	Precipitation	No precipitation
Lining Type	Cleaning	The conduit was cleaned prior to the inspection
Dia/Height	Flow control	No measures taken
160 mm		
Material		
Polyethylene		

General comment

1:188	m+	Code	Observation Text	MPEG	Photo	Grade
E/10						
	0.00	STIO	Start node, inspection opening, Nodename:, E/10	00:00:00		
	1.26	GC	General comment / Propert connection into main (road crossing) sewer	00:00:18		
	1.99	GC	General comment / Camera in sewer main 160 PE	00:00:24		
	9.45	GPF-	General photograph, the camera is pointing in the direction of travel (forward)	00:01:15		
	20.82	GPF-	General photograph, the camera is pointing in the direction of travel (forward)	00:02:57		
	21.55	FHJ	Finish node, junction or connection with another conduit, Nodename:, 03/03	00:03:41		
03/03						

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Defects				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1	0	0.0	0.0	0.0	1

Section Pictures - 28/02/2023 - E/10 - 03/03

Town	Address/Location Road 45	Date of inspection 28/02/2023	Pipe Asset ID E/10 - 03/03	Job ID 01
------	------------------------------------	---	--------------------------------------	---------------------



E_10 -
 03_03_7714770a-db32-4088-ac52-6f4dbb54cfa6_20230228_112533_593.jpg, 00:00:00, 0.00
 Start node, inspection opening, Nodename:, E/10



E_10 -
 03_03_184c275d-668a-4d9a-8bf3-c97ffd64c0a2_20230228_112625_881.jpg, 00:00:18, 1.26
 General comment / Propert connection into main (road crossing) sewer



E_10 -
 03_03_5894c395-5e31-4293-bf9f-453be1b52057_20230228_112743_724.jpg, 00:00:24, 1.99
 General comment / Camera in sewer main 160 PE



E_10 -
 03_03_c5f9586e-faaf-49fb-bd5a-ce93fd48b1e9_20230228_112816_222.jpg, 00:01:15, 9.45
 General photograph, the camera is pointing in the direction of travel (forward)

Section Pictures - 28/02/2023 - E/10 - 03/03

Town	Address/Location Road 45	Date of inspection 28/02/2023	Pipe Asset ID E/10 - 03/03	Job ID 01
------	------------------------------------	---	--------------------------------------	---------------------



E_10 -
 03_03_4b9131c8-c9bf-452a-9f94-1cb7b09bc443_20230228_1
 12852_156.jpg, 00:02:57, 20.82
 General photograph, the camera is pointing in the direction of
 travel (forward)



E_10 -
 03_03_98be17d0-0323-4b96-9369-f097f5a38149_20230228_
 112905_846.jpg, 00:02:57, 20.82
 General photograph, the camera is pointing in the direction of
 travel (forward)



E_10 -
 03_03_d220e86e-f97e-4674-b04a-ddf97f95c25e_20230228_1
 12926_195.jpg, 00:03:41, 21.55
 Finish node, junction or connection with another conduit,
 Nodename:, 03/03